ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ..... ಪುಟದ ಸಂಖ್ಯೆ .....

..... ಕಡತದ ಸಂಖ್ಯೆ .....

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ.

ವಿಷಯ: Construction of Additional Class rooms at Govt primary school at ward no -01. ಎಂಬ ಕಾಮಗಾರಿಯ EOT ಪ್ರಸ್ತಾವನೆಗೆ ಅನುಮೋದನೆ ನೀಡುವ ಬಗ್ಗೆ.

ಉಲ್ಲೇಖ: 1)ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: EE/YNK.D/KPPP-16/W.O/ 51/2023-24 DT 9-3-2024

2) ಗುತ್ತಿಗೆದಾರರ ಮನವಿ ದಿನಾಂಕ:

* * * * *

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂದಿಸಿದಂತೆ, Construction of Additional Class rooms at Govt primary school at ward no -01. ಕಾಮಗಾರಿಗೆ ಸಂಬಂದಿಸಿದಂತೆ ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ (1)ರಲ್ಲಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಗುತ್ತಿಗೆಧಾರರಾದ Sri T S Kothandaraju (Shree charan constructions) ರವರಿಗೆ ಕಾರ್ಯಾಧೇಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಒಟ್ಟು 120 ದಿನಗಳ ಕಾಲವಕಾಶ ನಿಗದಿಪಡಿಸಲಾಗಿರುತ್ತದೆ.

ಮುಂದುವರೆದು ಯಲಹಂಕ ಉಪ ವಿಬಾಗದ ಕೆಂಪೇಗೌಡ ವಾರ್ಡ್ ನಂ-01ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ಕೆಂಚೇನಹಳ್ಳಿ ಗ್ರಾಮದಲ್ಲಿರುವ ಸರ್ಕಾರಿ ಶಾಲಾ ಕಟ್ಟಡಕ್ಕೆ ಹೆಚ್ಚುವರಿಯಾಗಿ ಶಾಲಾ ಕೊಠಡಿಯನ್ನು ನಿರ್ಮಾಣ ಮಾಡುವ ಕಾಮಗಾರಿಯಾಗಿದ್ದು, ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸುವ ಸಮಯದಲ್ಲಿ ಶಾಲಾ ಕಟ್ಟಡಕ್ಕೆ ಬಣ್ಣ ಬಳಿಯುವ ಕೆಲಸದಲ್ಲಿ ವಿಳಂಭವಾಗಿರುತ್ತದೆ. ಆದುದರಿಂದ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ನಿಗದಿತ ಟೆಂಡರ್ ಅವಧಿಯಲ್ಲಿ ಗುತ್ತಿಗೆದಾರರು ಪೂರ್ಣಗೊಳಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ. ಆದುದರಿಂದ ಹೆಚ್ಚುವರಿಯಾಗಿ 27 ದಿನಗಳ ಕಾಲಾವಕಾಶದೊಂದಿಗೆ ಪೂರ್ಣಗೊಳಿಸಿರುವ ಕಾಮಗಾರಿಗೆ ದಂಡ ವಿಧಿಸಿ/ವಿಧಿಸದೇ ಒಟ್ಟು 27 ದಿನಗಳ ಅವಧಿಗೆ EOT ಪ್ರಸ್ತಾವನೆಗೆ ಅನುಮೋದನೆ ಕೋರಿ ಕಡತವನ್ನು ಮಂಡಿಸಿದೆ.

Asst. Executive Engineer
Yelahanka Sub. Divisor
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Executive Engineer
Yelahanka Division
B.B.M.P Bangalore-64

EXTENSION OF TIME PROPOSAL

1	Name of Work	Construction of Additional Class rooms at Govt primary school at ward no -01
2	Amount of Work Portion	Rs.49.00lakhs
3	Estimated Cost	Rs.50.00 lakhs
4	Name of Contractor	Sri T S Kothandaraju (Shree charan constructions)
5	Agreement No	EE/YNK.D/KPPP-16/W.O/ 51/2023-24 DT 9-3-2024.
6	No and date under which work order issued	EE/YNK.D/KPPP-16/W.O/ 51/2023-24 DT 9-3-2024.
7	Time limit originally fixed for completion	120 days
8	Date of application by the contractor for granting extension of time	07-07-2024
9	Date of receipt of application in the sub division office	07-07-2024
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Construction of building work
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	24 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period.

18	Probable time required for completion of remaining work	27 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	As per the discreasion of Executive Engineer to propose for penalty.
22	Remarks of the EE with the daily rate of penalty proposed	Rs 50/- per day penalty imposed.

Assistant Engineer

Executive Engineer
Yelahanka Sub Division Bangalore-64

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Yhk. Zone)
Yelahanka, Bangalore

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64